

TRAINING DOCUMENT · SKILLCLOUD ACADEMY

All names, data, and circumstances are fictional. For educational use only.

COMPREHENSIVE PROPERTY INSPECTION REPORT

Precision Home Inspections · Jerry Sandoval (ASHI / CREIA #20412) · Date: October 14, 2025

PROPERTY & INSPECTION OVERVIEW

Subject Property:	4827 Rolando Blvd, San Diego, CA 92115
Inspection Date / Time:	October 14, 2025 · 9:00 AM – 1:00 PM
Inspector:	Jerry Sandoval, Precision Home Inspections (CREIA Certified)
Building Style / Year:	1-Story Ranch, Concrete Stem-Wall Foundation, Built 1961

EXECUTIVE SUMMARY OF FINDINGS

ComponentConditionInspector Notes & Recommendations

1. Foundation & Substructure ACTION / DEFECT
Horizontal hairline-to-step cracking observed along south foundation stem wall, measuring approximately **18 inches in length** with max width of approx 1/8 inch. Appears to be settlement-related. Recommend structural/foundation engineering specialist evaluation.

2. HVAC Heating & Cooling ACTION / AGING
Original 1961 central heating unit & older condensing unit. System responded to thermostat controls during testing, but unit is **past its design useful life (64+ years vintage)**. High likelihood of failure and costly maintenance. Recommend replacement.

3. Roof & Attic SATISFACTORY Composition architectural shingles installed approx 2015. Estimated 10–12 years of remaining useful service life. No active leaks detected in attic rafters.

4. Plumbing System MINOR DEFECT
Main copper supply functional. Hallway guest bath lavatory drain exhibited slow discharge; hair/debris trap cleaning or snake service recommended.

5. Electrical System SATISFACTORY Main service panel upgraded to modern 200A breaker panel. Ground Fault Circuit Interrupters (GFCI) installed in kitchen and bathrooms.

6. Pest / Wood Frass REFERRAL Observed wood frass / droppings in detached garage framing. Refer to licensed structural pest control operator report.

4827 Rolando Blvd, San Diego, CA 92115 · Escrow #CTT-2025-07421
TRAINING DOCUMENT · SKILLCLOUD ACADEMY